BRUHATH BANGALORE MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl	DESCRIPTION	DETAILS
1	Name of the work	Improvements to roads & drains in Krishnegowda layout & Nrupatunga road in Dasarahalli Ward No.15, T.Dasarahalli Sub Division
2	Estimated cost and Technical Sanction NO and Date	Rs.52.00 Lakhs, T.S No.37/20-21, 04.06.2020
3	Amount of Tender	4146943.00
4	Job Code No	015-20-000104
5	Name & Address of the contractor	G.Govind
6	Aggrement No & Date	EE/DD/AGR/109/20-21, Dt.29.09.2020
7	No. & Date Under which the woirk order has been issued	EE/DD/WO/109/20-21, Dt.29.09.2020
8	Time limit Originally fixed for completion of time	90 Days
9	Date of application of contractor requesting for extension	
10	Date of receipt of application in Sub Division	
11	Weather time extended	
12	Due date of Starting the work	29.12.2020
13	Due date of completion of the work	16.02.2021
14	Actul Date of completion of the work	28.12.2020
15	Progress achieved during first extension	
16	Time extension period applied for	29.12.2020 to16.02.2021
17	No of Days	50 days
18	Time Extension Recommended	50 days

Scanned by CamScanner

Sl	DESCRIPTION	DETAILS
19	Whether original application of contractor enclosed	Yes
20	The balance work to be executed	10%
21	Approximate time required for completion on the work	28 days
22	Work charge establishment expenditure incurred after expirey of the due date of completion	520000.00 (10%)
23	Wether notice as per clause (2) of aggreement if so, No	No
24	Weather Reply received action taken on the contractor	
25	Rate of Fine recommended by Asst.Executive Engineer	Recommanded Without Penalty
26	Remarks of Executive Engineer	

ASSISTANT ENGINEER
Ward No 15

EXECUTIVE ENGINEER
Dasarahalli Division

ASSISTANT EXECUTIVE ENGINEER
T.Dasarahalli SUB DIVISION.
ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಜಿ.ಜಿ.ಎಂ.ಪಿ.
ಬೆಂಗಳೂರು-560073.

Scanned by CamScanner